

**Federal Prison System  
Status of Construction  
(Dollars in Thousands)**

<u>New Facilities (Rated Capacity)</u>	<u>Funding by Fiscal Year</u>		<u>Total Funding</u>	<u>Preliminary Cost Estimate*</u>	<u>Obligations to Date 1/31/2019</u>	<u>Construction Award Date</u>	<u>FY 2020 Congressional Submission</u>	<u>Activation Funding Date**</u>
	<u>Status of Projects</u>							
USP Letcher County, KY with Camp (1,216)	2006	\$5,000	\$510,000	\$460,000	\$3,369	N/A	The Director signed the Record of Decision (ROD) on March 30, 2018. The Abolitionist Law Center and 21 current inmates have filed suit against the Federal Bureau of Prisons under the National Environmental Policy Act in the District Court for the District of Columbia. The initial response was due from the United States on February 4, 2019. Due to the extended furlough, we expect that an extension for a response will be granted for early March. At this time, we are still in the property acquisition phase.	TBD
	2015	11,000		to				
	2016	444,000		510,000				
	2017	50,000						
<b>(FY 2019 Request proposes a rescission to reduce this project by \$50 million) (FY 2020 Request proposes a rescission to reduce this project by \$505 million)</b>								
***FCI Midwestern/Leavenworth, KS with Camp (1,408)	2001	5,431	8,431	358,610	3,002	N/A	The ROD has been prepared. However, it has not been signed due to lack of funding and uncertainty of the project.	TBD
		(3,000)		to				
	2004	(1,000)		388,476				
	2009	12,000						
	2012	(5,000)						

\* Preliminary cost estimates are updated based on the following factors:

Anticipated availability of full construction funds, geographic location, historical and projected cost escalation/deflation, and allowances for uncertainty regarding actual sites to be developed.

\*\* The "Activation Funding Date" reflects the change to "operations" funding from construction expenses. Operational expenses are cumulative and reflect past and future months of increased activity (staffing, equipment purchase and installation, etc.) until the facility is ready to house inmates. The funding activation date for the projects on this page can not be estimated due to uncertain funding status or construction schedule.

\*\*\* The status of this project is uncertain due to insufficient available resources.